OFFICE OF	U.S. DEPARTMENT OF ENERGY CIVILIAN RADIOACTIVE WASTE MANAGEMENT	
NUCLEAR WASTE TECHNICAL REVIEW BOARD FULL BOARD MEETING		
SUBJECT:	YUCCA MOUNTAIN PROJECT OFFICE UPDATE	
PRESENTER:	CARL P. GERTZ	
PRESENTER'S TITLE AND ORGANIZATION:	PROJECT MANAGER DEPARTMENT OF ENERGY LAS VEGAS, NEVADA	
PRESENTER'S TELEPHONE NUMBER:	(702) 794-7920	
	DENVER, COLORADO JULY 13-14, 1993	

			L	
	U.S. DEPARTMENT OF ENERGY OFFICE OF CIVILIAN RADIOACTIVE WASTE MANAGEMENT			
	NUCLEAR WASTE TECHNICAL REVIEW BOARD			
	FULL BOARD MEETING			
	SUBJECT:	YUCCA MOUNTAIN PROJECT OFFICE		
		UPDATE		
l				
	PRESENTER:	CARL P. GERTZ		
	PRESENTER'S TITLE			
	AND ORGANIZATION:	PROJECT MANAGER DEPARTMENT OF ENERGY		
		LAS VEGAS, NEVADA		
	PRESENTER'S TELEPHONE NUMBER:	(702) 794-7920		
		DENVER, COLORADO		
		JULY 13-14, 1993		





# Mountain Studies:


A Program of Underground and Surface Based Testing to Solve a National Environmental Problem

# SCIENTIFIC STUDIES FROM THE SURFACE AND UNDERGROUND ARE NEEDED TO DETERMINE SITE SUITABILITY

#### **Major Elements of the Site Characterization Program**

- Surface Based
  - Borehole coverage:
    - -- Systematic drilling program examine site and surrounding area (phenomena, characteristics, trends and variability representativeness)
    - -- Feature sampling program investigate special features
  - Other activities:
    - -- Mapping, geophysical surveys, trenching, monitoring, meteorology, laboratory testing, etc.
- Underground
  - Systematic mapping and sampling
  - ESF tests to characterize processes and conditions
  - Exploratory drifting

# SCIENTIFIC STUDIES WILL DETERMINE IF YUCCA MOUNTAIN CAN BE RECOMMENDED AS A REPOSITORY



# WORK UNDERWAY AT SEVERAL LOCATIONS

#### Summary

- ESF TBM starter tunnel 138 feet (42.1 meters) as of 7/2/93
- Initiated ESF testing with geologic mapping of the box cut and starter tunnel
- USW UZ-14 drilling began 4/15/93; 941 ft depth as of 7/2/93
- Drilling at borehole UZ-16 completed 3/11/93 at 1686 ft; water table was reached at a depth of 1604 ft, downhole testing currently underway
- 23 neutron access boreholes of the 24 borehole program completed for natural infiltration studies; final program borehole approval in process
- 6 trenches excavated and 4 pavements cleared for Quaternary fault studies; detailed trench logging and pavement studies continuing
- Fran Ridge pavement studies continue

# **BOREHOLE PROGRAM**

<b>Borehole Identifier</b>	<u>Depth (Ft.)</u>	<b>Completion Date</b>		
Neutron Borehole:				
USW UZN-62	60.00	10 Mar 93		
North Ramp Geologic Boreholes:				
<b>UE-25 NRG-2</b>	294.06	27 Jan 93		
UE-25 NRG-2A	265.64	21 May 93		
UE-25 NRG-3	333.00	30 Mar 93		
UE-25 NRG-4	571.39*	08 Jul 93		
<b>UE-25 NRG-5</b>	1350.00	09 Jun 93		
UE-25 NRG-6	1100.10	03 Mar 93		

\* In progress

# **BOREHOLE PROGRAM**

#### (CONTINUED)

<b>Borehole Identifier</b>	<u>Depth (Ft.)</u>	<b>Completion Date</b>		
Unsaturated Zone Boreholes:				
USW UZ-14	954.04*	08 Jul 93		
USW UZ-16	1686.16	10 Mar 93		
Miscellaneous:				
USW H-5	Replaced USGS packers	25 Mar 93		
USW WT-7	Removed a blockage from the hole (workover)	09 Apr 93		

\* In progress

ALYMPP71 CPG/6-2-93

# UNSATURATED ZONE (UZ) PROGRAM DRILLING COMPARISON

- Present status for UZ-14
  - 950 ft. in 58 shifts = 16.38 ft/shift
- UZ-16 experience
  - 950 ft. in 106 shifts = 8.94 ft/shift
     Avg. to total depth (1686') = 9.26 ft/shift


### SURFACE-BASED TESTING SUPPORTS RESOLUTION OF ISSUES INCLUDING REGIONAL HYDROLOGY AND FLOW RATES, SEISMIC HAZARD ANALYSIS, AND VOLCANISM

	Prior to 1987	1991- June '93	July '93- 2001
Boreholes	199	31	<b>78</b> <sup>1</sup>
Tranchas	05	22	58 <sup>2</sup> 27
Trenches	95	22	<b>—</b> •
Soil pits	0	106	<b>40-50</b> <sup>3</sup>

- <sup>1</sup> 50 ft deep and greater
- <sup>2</sup> 50 ft deep or less
- <sup>3</sup> as req'd based on 20 facilities




(CH IS APPROX. 170 METERS BELOW TS)




### **PRELIMINARY DESIGN**






**BENCH DRIVE** 



# **ESF NORTH PORTAL DESIGN PACKAGE 1A**



### NEAR-TERM CONSTRUCTION SUMMARY SCHEDULE

1992 1993 May Nov Tasks Jan Feb Mar Apr Jun Juf Aug Sep Oct Dec Nov Dec Start site prep Delivery of TBM Issue TBM RFP Award TBM contract 4/94 ------ į Milestones ----į · · , **Receive TBM** proposals Prepare topsoil pad, road & complete drainage Construct complete north portal pad & slot Construct complete rock storage pad **Construct Upper Bench** 200 ft starter tunnel **Construct Lower Bench** 200 ft starter tunnel **Continue Drill and Blast** (optional)

As of 7-9-93

# CONSTRUCTION TUNNELING SERVICES, INC. (CTS) PROGRESS ON TBM THROUGH JULY 8, 1993

#### • \$12 million contract


- 720 tons
- 3,800 horse power
- 220 feet long (including machine and trailing gear)
- 25 feet in diameter (7.6 meters)
- Cutterhead preliminary design complete
- Main bearing and seal design 95%, ready for detailing
- Main cylinders ready to release for quote
- Long lead items on order:
  - 2 main bearings
  - 12 main drive motors
  - 12 air clutches
  - 1 inching gear unit
  - 2 main thrust pumps
- We have CTS schedule; we are monitoring their performance to that schedule
- FOB delivery (70 truckloads) to ESF pad prior to April 5, 1994

# '94 MAJOR TBM OPERATIONS

24

"THE ALAMOLE"


# INITIAL 5-MILE RAMP/DRIFT LOOP WILL PROVIDE EARLY SITE SUITABILITY INFORMATION



Plan View

ESFCON7.125.NWTRB\6-16-93

### NORTH RAMP DESIGN WILL INCLUDE AREAS OF GEOLOGIC INTEREST TO BE STUDIED



NRAMPBW.XSECT/7-10-92

#### CONSTRUCTION MONITORING IN CONJUNCTION WITH GEOLOGIC SITE CHARACTERIZATION MAPPING IS PROVIDING DATA TO REFINE FUTURE DESIGN PACKAGES AND TO IMPROVE OPERATIONAL HEALTH & SAFETY

- Geologic mapping
  - Map highwall
  - Map tunnel

#### • Monitor highwall

- Survey stations on to detect rock wall deformation
- Load cells on to detect any major ground/rock mass movement
- Geomechanical monitoring of tunnel
  - Load cells
  - Closure pins on back and floor
  - Closure pins on lattice girders
- Blast monitoring
  - Each of the production blasts is being monitored
- Rock support monitoring
  - Pull test to determine their anchorage capacity
  - Grout use has been tested for strength

# ESF - SUBSURFACE DESIGN PROPOSED CHANGE IN STRATEGY PACKAGE 2

#### **Split Package 2 into three parts:**

#### Start 90% Design Review

•	Package 2A - Continue drill and blast from starter tunnel to Bow Ridge fault. Surface and subsurface conveyor specification. Elect equipment specification for TBM operation. Transportation study	7/19/93
•	Package 2B - Excavation, ventilation and muck storage studies. Concrete and structural steel for Surface and subsurface conveyor. Specification for ventilation, rail haulage system and mapping platform procurement	9/20/93
•	Package 2C - Complete remainder of north ramp design to Topopah Spring Level, including utilities, systems and equipment	1/10/94

### COMPARISON OF FY 1993 ENACTED AND FY 1994 PLANNED BUDGET SPLITS

WBS		FY93	FY94
		M\$	M\$
1.2.1	Systems Engineering	5.5	4.8
1.2.2	Waste Package	8.8	10.8
1.2.3	Site Investigations	48.3	54.3
1.2.4	Repository	4.4	5.0
1.2.5	Regulatory	25.1	22.2
1.2.6	Exploratory Studies Facility	48.8	54.6
1.2.7	Test Facilities	9.5	10.5
1.2.8	Reserved	0.0	0.0
1.2.9	Project Management	16.0	16.8
1.2.10	Financial Assistance	17.6	19.6
1.2.11	Quality Assurance	10.1	10.0
1.2.12	Information Management	11.6	10.0
1.2.13	Environment, Safety and Health	13.9	14.4
1.2.14	Institutional	3.5	4.0
1.2.15	Support Services	18.2	18.5
	M&O Records Management,		
	ADP & QA Support	3.4	3.4
	Management Reserve		3.0
TOTAL		244.7	261.9

# **IMPACTS OF \$261.9M IN FY 1994**

- Defer procurement of additional LM-300 and 2 additional lease type drill rigs
- Delay purchase of small diameter TBM & additional underground excavation equipment
- Defer some seismic hazards studies
- Defer 138kv power supply system procurement
- Defer additional scientific studies, (saturated zone, unsaturated zone and geologic studies) associated with the additional boreholes
- Minimize ACD for subsurface, surface and offsite facility
- Reduced drill rig activity-3 shifts to two shifts
- Minimize repository design for ESF interface in main test area
- Defer completion of Total System Performance Assessment model

# Nevada

Section **B** 

Saturday, June 5, 1993

Las Vegas Review-Journal/Sun

# Life of desert tortoise worth \$100,000

" The death of one of the reptiles at a construction site results in a fine and a donation to the county. "

Representatives with Silver State Leasing Inc., charged in federal court "the taking of a threatened desert tortoise," entered a plea agreement that resulted Friday in a \$25,000 court fine and a \$75,000 donation to the county.

The tortoise died during grading work at the Pebble Creek subdivision. Silver State Leasing, according to the charges, began work prior to submitting to a permitting process through the U.S. Fish and Wildlife Service, which would have conducted surveys to determine if tortoises were in the area.

Friday's plea before U.S. District Judge Lloyd George came with some difficulty. The company had agreed to enter an Alford plea, in which defendants don't admit guilt, only that the prosecution can prove its case. ever, when defense counsel Arthur Evry ked by George if that was his position, uggested that the plea was more a of legal strategy.

buld be much less expensive for us," id, adding later a jury verdict of guilty possibility we don't want to risk." He later e government could make a "prima ase.

tant U.S. Attorney Daniel Schiess, appearing unsatisfied with the statement, pressed the issue and Evry eventually acknowledged "there is a substantial risk we could lose."

"But we could win, who knows what a jury's going to do," Evry said moments later, adding the company didn't want to spend \$500,000 litigating the misdemeanor charge.

George eventually accepted the plea.

The \$75,000 is expected to go toward the county's desert tortoise conservation fund.

which studies issues related species such as respiratory

Betty Burge, chairwoman advocacy group, said she w substance of the money go

"To be honest, I don't kno able in these types of cases, lot of research out there is pretty good. I know they certainly need the money."

According to the agreement, tortoises are to be removed from potential construction sites after the surveys, and mitigation fees paid to the county prior to construction work.

Following the tortoise's death, an employee of Cherokee Construction, a subcontractor involved in the Pebble Creek project, contacted U.S. Fish and Wildlife authorities and related the circumstances surrounding the incident.

The employee, Arthur Payne, was fired from his job.

Schiess said the plea does not preclude the government from investigating Payne's dismissal. He said authorities, if they chose to do so, would have to determine whether the dismissal came under federal jurisdiction.

Schiess said the defense represented Payne


" The government also released Silver State Leasing from an order stopping work at the Pebble Creek project. "

# MANAGING CHANGES TO YMP SITE CHARACTERIZATION BASELINE FY 1993 (OCTOBER 1992 THRU MAY 1993)

Processing changes to YMP Baseline

<ul> <li>Field change requests processed</li> </ul>	205
<ul> <li>Cost/schedule change requests</li> </ul>	324
Total Change Requests Processed	529
<b>Revisions to Project Documents</b>	
- Administrative procedures	66
<ul> <li>Branch technical procedures</li> </ul>	8
- Implementing line procedures	4
- Quality Management procedures	10
Total Approved YMP Procedures	88

#### POST-TOUR SURVEYS REVEALED 88% OF PUBLIC TOUR ATTENDEES FAVOR THE STUDY OF YUCCA MOUNTAIN





- 64% Completely or somewhat in favor of the study
- 26% Undecided
- 10% Completely or somewhat opposed to the study

- 88% Completely or somewhat in favor of the study
  - 8% Undecided
  - 4% Completely or somewhat opposed to the study