


Yucca Mountain Project Update

Presented to:
Nuclear Waste Technical Review Board

Presented by:
Susan Jones
U.S. Department of Energy
Yucca Mountain Site Characterization Office
Las Vegas, Nevada



October 22, 1997

U.S. Department of Energy
Office of Civilian Radioactive
Waste Management

Agenda

- **Project Plans for FY98**
 - **Components of the Viability Assessment**
 - **Design and Scientific Testing**
 - **Enhanced Characterization of the Repository Block**
 - **Plutonium Migration at Nevada Test Site**
- **Near-Term Key Events**

Mined Geologic Disposal System - Viability Assessment Design

- **Performance driven design**
- **Design evolving from today through LA**
- **Priorities for FY98 and VA are those systems with no regulatory precedence:**
 - **engineered barrier system**
 - **ground control**
 - **subsurface ventilation**
 - **waste emplacement and retrieval**
 - **performance confirmation**

Waste Package/Materials/Surface Repository Consultant Sub-Board

- **The Consultant Sub-Board has been formed and consists of a Chairman and five board members**
 - **The Board is focusing on:**
 - **Waste package design and fabrication**
 - **Waste package material and waste form degradation**
 - **Surface facility function and design**
- **The Board met twice in FY97:**
 - **July 29- August 1**
 - **September 24-26**
- **Continuing interactions are planned through FY98**

Major or Key Supporting Activities

- **20 Design Issues**

12/97-8/98

Issue #1:*	Thermal Loading	1/30/98
Issue #2:*	EBS Performance Enhancement	4/30/98
Issue #3:*	Criticality Control	12/16/97
Issue #4:	Emplacement Drift Ground Support	1/30/98
Issue #5*:	Performance Confirmation Concepts	6/30/98
Issue #6:	Retrievability Concept	3/30/98
Issue #7:	Confirmation of High Volume/Long Period Waste Handling	3/30/98
Issue #8:	Disposal of Site Generated Waste	3/30/98
Issue #9:	Strategy for Mapping the Repository	1/30/98
Issue #10:*	Postclosure Performance Standards	1/30/98
Issue #11:	Viability of Underground Remote Control Concepts	3/30/98

*Primary VA focus

Major or Key Supporting Activities (continued)

Issue #13:	Repository Seals Requirements and Concepts	3/30/98
Issue #14:	RSA/ISF Interface	3/31/98
Issue #15:*	Additional Waste Forms	6/30/98
Issue #16:	Waste Package Size and Weight	1/30/98
Issue #17:*	Waste Package Materials	1/30/98
Issue #18:*	Design Basis Model	8/21/98
Issue #19:	Subsurface Development	3/30/98
Issue #20:	Surface Development	3/30/98
Issue #21:	Site Development	3/30/98


*Primary VA focus

Major or Key Supporting Activities

(continued)

- **22 Design Packages for VA**
 - **General Site (7)**
 - **Surface Facilities (6)**
 - **Subsurface Facilities (5)**
 - **Waste Isolation System (4)**

MGDS VA Design Product Development Status




Total System Performance Assessment for Viability Assessment

- **Priorities in implementing FY 1998 plans:**
 - **computer model development, documentation, and acceptance remains on schedule**
 - **uniform database of traceable model input used by all computer modelers**
 - **all computer models and input data move towards acceptable quality assurance (QA) pedigree**
 - **multiple lines of evidence used to provide “reality check” for modeling where possible**
- **An independent peer review is underway - comments being considered in development of TSPA-VA and will be considered for TSPA-LA**

TSPA-VA Product Development Status

FY 1997

FY 1998




License Application Plan

- **LA Plan describes requirements and general approach for major products to be developed**
- **Describes requirements and general approach for major products to be developed**
 - **environmental impact statement**
 - **site recommendation**
 - **license application**
- **Explains why planned work is necessary and sufficient**
- **Provides summary schedule to develop major products supporting site recommendation and licensing**
- **Provides cost estimate for work to be accomplished through submittal of license application**

License Application Plan Product Development Status

FY 1997

FY 1998



MGDS-VA Cost Estimate


Elements Excluded

- **Historical MGDS D&E costs (prior to 1998)**
 - **Site characterization, prior design activities**
- **License application plan cost (10/98 - 3/02)**
- **Program costs**
 - **Waste acceptance**
 - **Storage**
 - **National transportation (Regional Servicing Contractor (RSC) concept)**
 - **Other Program costs**

MGDS-VA Cost Estimate

- **Consists of the following repository life cycle phases:**
 - development and evaluation
 - engineering and construction
 - emplacement operations
 - caretaker operations
 - closure and decommissioning
- **Report will be reviewed and approved in accordance with MGDS-VA Cost Estimate Management Plan**
- **An independent review of cost-estimate will be performed**
 - Foster Wheeler Environmental
 - Phased review beginning 10/97

Timeline of Cost Estimate Components



FY98 Plans - Design and Scientific Testing


Performance Attributes of a Repository

- **Limited water contacting waste packages**
- **Design containment - long waste package lifetime**
- **Slow rate of radionuclide release**
- **Concentration reduction of radionuclides during transport**

Hypotheses Evaluated in the Viability Assessment

Limited Water Contacting Waste Packages

- Percolation flux at repository depth can be bounded
- Seepage into drifts is a fraction of percolation flux
- Thermally induced seepage can be bounded
- Seepage that contacts waste packages can be limited
- Seepage that contacts waste can be limited




Design Containment Long Waste Package Lifetime

- Heat reduces relative humidity at waste package surface
- Slow corrosion at low relative humidity
- Protection of inner barrier by the outer barrier

Slow Rate of Radionuclide Release

- Containment time sufficient to prevent oxidation of spent fuel
- Release rate of soluble radionuclides controlled by slow waste form dissolution
- Release rate of actinides dominated by solubility limits rather than colloidal stability



Concentration Reduction of Radionuclides During Transport

- Physical properties of barriers reduce concentrations during transport
- Chemical properties of barriers reduce concentrations during transport
- Lower volume flow in unsaturated zone will be diluted by higher volume flow in the saturated zone

Design and Scientific Testing Programs

<p>Limited Water Contacting Waste Packages</p> <ul style="list-style-type: none">• Initiate test of in-situ conditions in Alcove 7 (12/97)• Fracture flow and seepage testing in ESF niches (9/98)• Initiate drift-scale thermal test (12/97)	<p>Design Containment/Long Waste Package Lifetime</p> <ul style="list-style-type: none">• Complete preliminary waste package designs to accommodate commercial spent nuclear fuel (Conceptual designs for HLW Glass, DOE Spent Nuclear Fuel and Plutonium)• Waste package containment barrier corrosion tests• Galvanic protection tests• Waste package containment preliminary degradation process models• Engineered Materials Characteristics Report (7/98)
<p>Slow Rate of Radionuclide Release</p> <ul style="list-style-type: none">• Spent fuel degradation (oxidation and dissolution) tests and preliminary process models• Borosilicate glass waste form degradation tests and preliminary process models• Colloid stability testing• Waste Form Characteristics Report (7/98)• Disposal Criticality Analysis Methodology Topical Report (8/98)	<p>Concentration Reduction of Radionuclides During Transport</p> <ul style="list-style-type: none">• Complete Site Description document (8/98)• Report: Geomechanics of Rock Mass (10/98)• Begin Busted Butte UZ Transport Test• Continue C-Wells Saturated Zone Flow and Transport Test• Conduct Colloid Mobilization Studies• Drilling and Testing in WT-24 and SD-6

Status of Enhanced Characterization Effort

- **East-West Drift
Intersecting Solitario
Canyon Fault**
- **Northern Borehole (SD-13)**
- **Southern Borehole (SD-11)**
- **Laboratory Testing for
Performance Assessment**
- **Southern Tracer Testing**
- **Single Heater Test**



East-West Drift

Critical Schedule Elements

Finish	Start	Finish
Launch chamber design	07/31/97	10/24/97
TBM planning, acquisition, rehabilitation and assembly-delivered on-site	09/01/97	02/12/98
Design drift	10/27/97	12/09/97
Excavate launch chamber	12/05/97	02/05/98
Install excavation equipment	02/13/98	03/17/97
Predictive Report of Subsurface Conditions in East-West Drift		02/XX/98
Excavate Cross Drift	03/18/98	09/11/98
Station 00+90 to 28+15m		
Alcove Excavation	10/26/98	01/20/99


Other ECRB Schedule Elements

	<u>Start</u>	<u>Finish</u>
• SD-11		
– Drilling	12/98	02/99*
– Testing	02/99	08/99
• SD-13		
– Drilling	04/99	06/99*
– SZ Hydraulic Testing**	04/99	04/99
• Southern Testing Complex:		
– Siting of STC	10/98	12/98
– Tracer Tests #1	04/00	01/01
– Tracer Tests #2	11/00	07/01
– Tracer Tests #3	08/01	06/02

*approximate date

**sample testing and lithologic logging concurrent with drilling

Plutonium Migration at NTS



Yucca Mountain Work Related to Plutonium

- **DOE recognized the potential for the transport of radionuclides as colloids in the Site Characterization Plan in 1988**
- **YM Laboratory/Field Studies Completed (FY88-FY97)**
 - **Saturated column lab experiments were performed to test how natural colloids affect the transport of cesium**
 - **These results were supported by batch sorption experiments and also used to design field experiments such as the C-well reactive tracer test**
- **FY96/97 Completed Modeling:**
 - **Developed model for addressing colloid transport of Pu in UZ and SZ and incorporated into site-scale transport sensitivity models. Results of UZ predictions used as input to the SZ Pu transport model**

Yucca Mountain Work Related to Plutonium

(continued)

- **FY98-FY00 UZ Field Tests/Experiments with Colloids:**
 - **Bounding experiments for transport of radionuclides with the degraded materials in EBS and NFE, including corrosion products, cements/concretes**
 - **Initiate colloid transport studies for selected colloid/radionuclide species**
 - **LANL report to summarize occurrences and effects of radionuclide migration via colloids (10/98)**
- **FY98/99 Busted Butte Testing: UZ Transport:**
 - **Validate UZ transport models and lab databases**
 - **Colloid mobility in fractured welded/non-welded rocks**
 - **Fracture flow transport mechanisms in UZ rocks**
 - **Testing capabilities for E-W drift**

Yucca Mountain Work Related to Plutonium

(continued)

- **FY98-Out Transport and PA Modeling:**
 - **Waste form effluent testing was used to develop waste form degradation model. Tests will be used to determine nature and extent of interactions between effluent and corrosion products/cementitious materials. Focus will be on role of colloids**
 - **Conduct sensitivity studies to assess contribution to radionuclide release from colloids and provide an abstracted model for TSPA-VA by:**
 - **Develop simplified model to examine effect on Pu release from colloids resulting from weathering of EBS materials**
 - **Analyses will consider interaction of Pu with solids in drift/rock minerals in both matrix and fracture system**
 - **Test two flow/transport models using hydrologic parameters developed in the EBS transport activity of the waste form degradation/mobilization effort**

Near Term Key Events

**Look Ahead
October 97 - January 98**

Look Ahead

Viability Assessment Major Milestones

October 97 - January 98

Management Plans for VA Products	11/97
Initiate Drift Scale Thermal Test	12/97
Complete Process Model Review, Peer Review Interim Report	12/97
Initiate Test of In-Situ Conditions (Alcove 7)	12/97
Deterministic Evaluation for Type 1 Faults at Yucca Mountain	12/97
Preliminary UZ Transport (TSPA-VA Chapter)	1/98
Preliminary Waste Package Degradation (TSPA-VA Chapter)	1/98
Preliminary UZ Flow (TSPA-VA Chapter)	1/98
Present TSPA-VA Base Case Results	1/98
Complete Draft VA UZ Abstraction/Testing Document	1/98
Prepare Revised Draft License Application Plan	1/98
Prepare Final Cost Documentation (MGDS Cost Estimate)	1/98

Closing Remarks

- **We have less than 12 months to complete the components of the Viability Assessment**
- **Focus will be in the good science and engineering that provide the foundation for those products**
- **Goal is to assemble more than 15 years of information into a coherent repository concept, which will help guide the completion of site characterization**