



U.S. Department of Energy  
Office of Civilian Radioactive Waste Management



# Equipment and Facility Testing Program

Presented to:  
**U.S. Nuclear Waste Technical Review Board**

Presented by:  
**David S. Rhodes**  
Engineering Support Supervisor, Office of the Chief Engineer

**September 24, 2008**  
**Las Vegas, Nevada**

# Equipment and Facility Testing Program

- **Content**
  - **Prototype/factory tests**
  - **Preoperational test program**
  - **Startup test program**



# Purpose of Testing Program

- **Ensure components and equipment can be operated safely and dependably and will not adversely affect health and safety**
  - **Have been properly constructed and installed**
  - **Fulfill their operational and safety functions in accordance with their respective design basis requirements, including a hot test to confirm radiation levels and associated exposure times involving actual radiological sources**
  - **Meet regulatory and licensing requirements and are capable of complying with applicable license specifications**



# Prototype/Factory Tests

- **Prototyping**
  - Program defined, directed, and controlled by OCRWM
  - Conducted by program contractor (INL for waste package closure system)
  - Audited or observed through QA Program
  - Results evaluated by OCRWM
- **Prototyping waste package closure system**
  - Full-size waste package top and closure system
  - Two-machine concurrent welding
  - Demonstration of analyzed performance needs
  - Schedule – in-progress now and will complete before equipment performance specification development



# Prototype/Factory Tests (cont.)

- **Waste package closure prototyping**
  - Results are within the expectations
  - Should define acceptable process to meet closure performance requirements
    - ◆ Demonstrate non-destructive examination techniques
    - ◆ Demonstrate stress-mitigation techniques
  - Largest gain in throughput resulted from middle lid elimination (iterative design/analysis process)
  - Realized reduction in weld times
    - ◆ More reductions expected as processes validated



# Prototype/Factory Tests (cont.)

- **Waste package, waste package emplacement pallets and drip shields prototyping**
  - To confirm manufacturability
  - To measure relationship between defects and residual stresses
  - To fine-tune non-destructive examination testing procedures
  - Schedule –
    - ◆ These prototyping activities are deferred until work prioritization dictates their start
    - ◆ Complete before procurement of components
- **Dual-Purpose Canister (DPC) cutting machine prototyping**
  - To demonstrate functionality and demonstrate ability to remotely perform the steps
  - Schedule –flexible schedule before procurement.



# Prototype/Factory Tests (cont.)

- **Factory Tests**

- **Engineering products define structures, systems, and components' performance**
- **Specifications identify needed factory tests**
  - ◆ **Pulled from codes and standards**
  - ◆ **Pulled from design performance specifications**
- **Contractor deliverables provide factory test results**
  - ◆ **Reviewed for acceptance**
  - ◆ **Allows baselining operating speeds**
- **OCRWM audits or observes selected factory tests**
  - ◆ **Quality Assurance, Engineering, or both organizations audit or observe tests per NQA Program**



# Prototype/Factory Tests (cont.)

- **Factory Tests**

- **Schedule**

- ◆ **Starts based on receipt schedules for procurement activities**
- ◆ **Completes before equipment delivery to OCRWM**
- ◆ **Will not be specified until detailed construction or procurement design is completed**

- **Opportunity to refine throughput studies / capabilities**

- ◆ **Such as for Transportation, Aging, and Disposal canister closure and DPC cutting**

- **Factory testing will augment component, pre-operational testing**





# Preoperational Test Program

- **Program parts**
  - **Starts with installation inspections**
  - **Continues through**
    - ◆ **Turnover for testing**
    - ◆ **Initial preparation and conduct of component functional tests**
    - ◆ **Component testing of performance**
- **Dry-run of equipment with mockup waste containers**



# Preoperational Test Program (cont.)

- **Schedule will be defined in a Testing Program Plan**
  - Initial Handling Facility (IHF) starts first
  - Canister Receipt and Closure Facility (CRCF)-1 starts after IHF testing
  - Wet Handling Facility (WHF) after CRCF-1 testing
  - High-level project schedule in License Application Figure 2-1
- **Details will not be specified until detailed construction or procurement design is completed**
- **Plan includes using IHF for operator training**
  - Available year before operations



# Startup Test Program

- **Startup program parts**
  - **Picks up from preoperational tests**
    - ◆ **System performance tests**
    - ◆ **Integrated system testing**
  - **Cold testing include dry-run of each waste stream**
  - **Operational readiness review bridges the cold and hot testing**
  - **Hot testing (is initial startup operations) after the Receive and Possess License is issued**
  - **Schedule will be defined in a Testing Program Plan**
    - ◆ **IHF testing is first**
    - ◆ **CRCF-1 follows IHF**
    - ◆ **WHF follows CRCF-1**
    - ◆ **High-level project schedule in License Application Figure 2-1**



# Startup Test Program (cont.)

- **Details will not be specified until detailed construction or procurement design is completed**
- **Transition from startup testing through authorization to operate**
  - **Timing and coordination are NRC License dependent**
- **Testing program will be based on startup and operating experiences from:**
  - ◆ **Other NRC-licensed facilities (through *NRC Inspection Manual* and the Institute for Nuclear Power Operations (INPO) programs)**
  - ◆ **DOE-operated, similar facilities, including the Waste Isolation Pilot Project (DOE startup programs)**



# Confidence in Results

- **Waste package closure prototyping is developing adequate processes and defining safe methods**
- **Waste package, waste package emplacement pallet, and drip shield prototyping will prove fabrication, but does not have relationship with throughput inputs**
- **Each step in prototyping and factory testing builds confidence in design adequacy**
- **Preoperational and startup testing results will confirm design execution in construction and procurement**
- **Current prototyping results support what is modeled in throughput studies**

